

Transportation Alternatives Program - City of Boerne Trail System Expansion

Key Project Milestones Schedule

Complete

X	January 12, 2017	TXDOT DDC mtg.
X	February 2017	Draft Environmental Tech Reports
X	March 3, 2017	50% Submittal to TxDOT
X	March 9, 2017	TXDOT DDRT mtg.
X	March 22, 2017	50% Submittal Review by City Staff & PCI
X	April 4, 2017	Public Open House at PHPL
X	April 13, 2017	TXDOT DDRT mtg.
X	May 1, 2017	90% Submittal to TxDOT
X	May 2, 2017	Plans Submittal to COB – Code. Enf./FPA/Public Works/Fire
	May 11, 2017	TXDOT DDRT mtg.
	May 31, 2017	Engineer's Final Sealed Submittal
	May 31, 2017	Project Environmental Clearance
	June 6, 2017	Bid Letting
	June 6, 2017	Bid Advertise Boerne Star/SA-EN/COB Website/Civcastusa
	June 27, 2017	Bid Opening (21 days)
	July 11, 2015	TxDOT Contractor Concurrence (14 days)
	July 25, 2017	Project Construction Award (City Council)
	August 15, 2017	Contractor Notice to Proceed
	September 01, 2017	Construction Start
	June 2018	Construction Completion (149 work days/10 months)

TXDOT PROJECT DATES

Anticipated Letting: JUNE 6, 2017

Anticipated Bid Opening: JUNE 27, 2017

TXDOT Concurrence (two weeks required from date above): JULY 11, 2017

Anticipated Project Award: JULY 25, 2017

Anticipated Start Construction: SEPTEMBER 01, 2017

Anticipated End Construction: JUNE 2018

Anticipated End Project Grant: JUNE 2019